

CLEARING WORKS

Construction progress

In our last update in February 2023 we advised the compaction works on land for the future Ocean Reef Seas Sports Club and Marine Rescue Whitfords facilities would be completed in March 2023. This work was successfully completed which has enabled construction of the internal revetment wall around this future site to also progress.

This is a critical milestone for the project, forming the foundation for the new Ocean Reef Sea Sports Club, Joondalup City RSL and Marine Rescue Whitfords facilities which are due for construction commencement later this year.

We are also pleased to advise that breakwater construction works are nearing completion. With completion of the northern breakwater in May 2022 the focus on current works has been on lifting the southern breakwater to its final height.

There is approximately 250m left of the southern breakwater to be constructed to its final height with this work expected to be completed in August 2023.

Dredging and land reclamation within the northern area of the project is progressing with these works also due for completion in August 2023.





Approved clearing of vegetation is commencing Monday 19th June in preparation for the next stage of development. It is anticipated that clearing works will take around two weeks. Preventative dust suppression measures are continued to be applied during these winter months, with cleared areas to be stabilised with hydro mulch as soon as clearing has been completed. Our contractor will continue to monitor all hydro-mulched areas on a regular basis and re-apply as required.

Prior to clearing a fauna relocation program was undertaken and during clearing a zoologist will be present to safely relocate any fauna encountered.

Aboriginal monitors will also be present onsite during clearing works to ensure any unexpected finds of cultural significance are appropriately managed and respected.

Once clearing works are complete, it is estimated that more than 95% of the approved clearing areas required for Ocean Reef Marina will have been finished.

Works will be carried out during normal work hours (7am-6pm Mon-Fri and 7am-2pm Sat.). If you have any concerns please contact us on 1800 943 121 or at oceanreefmarina@developmentwa.com.au



Disclaimer: The information contained in this document is in good faith; however neither DevelopmentWA nor any of its directors, agents or employees give any warranty of accuracy nor accepts any liability as result of a reliance upon the information, advice, statement or opinion contained in this document. This disclaimer is subject to any contrary legislative provisions.
© DevelopmentWA 2023. DEVWA 0864 06/2023.